

Overview of the Sabine Pass to Galveston Bay (S2G) Coastal Storm Risk Management (CSR) Project

Teresa King
S2G Program Manager

20 August 2020




®

US Army Corps of Engineers
BUILDING STRONG®







S2G ORANGE - STATUS UPDATE






ORANGE EXECUTION STRATEGY







Contract #	Scope
1	Cow Bayou Complex – 84 ft Navigable Gate, Pump Station
2	2.4 miles floodwall, 3.0 miles levee, 18 gates, drainage structures
2A	4.2 miles floodwall, 4.9 miles levee, 5 gates, drainage structures
3	Adams Bayou Complex – 84 ft Navigable Gate, Pump Station
4	7 Pump stations, tie ins, gates, drainage structures
5	2.6 miles floodwall, 7.6 miles levee, 7 gates, drainage structures
6	Six Mitigation Sites



ORANGE ACTIVITIES COMPLETED TO DATE



FY2019												FY2020											
Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep





ORANGE - H&H



- *Coastal Hazards Report:* Completed
- *Interior Drainage:* Cow Bayou complete, remainder being planned
- *Compound Flooding:* Cow Bayou/Adams Bayou – Aug 2020
- *Lower Sabine and Lower Neches River Hydrology and Hydraulic Analysis:* Completed
- *Influence of Riverine Inflows in Coastal Surge Models:* Completed
- *Engineering with Nature:* Completed, incorporating into design Task Orders




FIGURE 4.3: FINAL COW BAYOU SUBBASINS AND THE FINAL TERRAIN ELEVATION DATASET



S2G FREEPORT - STATUS UPDATE



Feasibility

Design

Construction

Closeout/Transfer






FREEPORT EXECUTION STRATEGY



Contract #	Scope
2	74 ft Sector gate, Pump Station, 0.2 miles floodwall
3	0.63 miles levee raise, 3.1 miles floodwall replacement
4	12.5 miles levee raise, 2.2 miles floodwall replacement/new, 3 drainage structures




FREEPORT ACTIVITIES COMPLETED TO DATE



FY2019												FY2020											
Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep


Award TO, Research and Reports - Phase 1 ESAs



Award AE SATOC



Workshop TO	Programmatic Activities TOs
	Design to 10%/35% TO





Award IEPR TO
SQRA

Engineering Support TO





S2G PORT ARTHUR - STATUS UPDATE





PORT ARTHUR ACQUISITION STRATEGY



SWG \$96M AE MATOC
Award: 4 Jun 2019 (A)

Borrowed Capacity

SWF BI-MATOC Capacity
Transfer Complete

SWG \$7B MATOC
Award: Nov 2021

QA Testing
All Contracts
TBD

Program

Contract 1
In-House SWG

Contract 2 AE/TO (RFP)
Award: 9 Apr 2020 (A)

Contract 3
In-House LRD

Contract 3A AE/TO
Award: 2 Jun 2020 (A)

Contract 3B
In-House LRD

Contract 4
In-House SWG/AE



Contract 1 (D-B-B)
Award: 30 Mar 2020 (A)

Contract 2 (D-B)
Award: Feb 2021

Contract 3 (D-B-B)
Award: Jun 2021

Contract 3A (D-B-B)
Award: Jun 2021

Contract 3B (D-B-B)
Award: Jun 2021

Contract 4 (D-B-B)
Award: Aug 2022

EDC
All Contracts:
In-house and SWG AE
MATOC (as needed)

S&A/CPS
All Contracts:
In-house, AE (as needed)

Project

Contract #	Scope
1	1.1 miles levee raise
2	0.2 miles floodwall replacement
3	0.1 miles levee raise, 1.0 miles floodwall replacement, 11 gates
3A	3.3 miles levee raise, 1.9 miles floodwall replacement, 1 gate
3B	0.02 miles levee raise, 0.5 miles floodwall replacement, 7 gates
4	0.4 miles levee raise. 0.4 miles new levee, 2.0 miles floodwall replacement, 3 gates



PORT ARTHUR ACTIVITIES COMPLETED TO DATE



FY2019												FY2020											
Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep



Award AE TOs – Survey, Geotech

Award AE TO – PAV02 DB RFP

Award AE TO – PAV03A Design

Design PAV03/03B

Award TO, Research and Reports - Phase 1 ESAs

All areas done

Award Phase 2 ESA TO

Award TO and Field Work - Cultural Resources

Award IEPR TO

SQRA

Engineering Support TO





PORT ARTHUR - H&H



- *Coastal Hazards Report: Completed*
- *Interior Drainage: Completed*
- *Compound Flooding: Completed*
- *Lower Sabine and Lower Neches River Hydrology and Hydraulic Analysis: Completed*
- *Influence of Riverine Inflows in Coastal Surge Models: Completed*
- *Engineering with Nature: Completed, incorporating into design Task Orders*



Figure 19: Interior HEC-RAS Model Extent. Royal blue lines represent channels, and light blue lines are outlines of the 2D flow areas. The mesh covers the model extents.