

**ATTACHMENT 5**  
**SCHEDULE FOR DESIGN AND**  
**CONSTRUCTION**

*This page was intentionally left blank.*

FHCIP FIGRR-LA  
 Selected Plan  
 March 2018

CONTRACT	DURATION (MONTHS)	FY 2018				FY 2019				FY 2020				FY 2021				FY 2022																			
		YEAR 1				YEAR 2				YEAR 3				YEAR 4				YEAR 5																			
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
1	16													CIA/C1B - Future Channel Extension & Half of Outer Bar																							
2	18																	C2A/C2B - Half of Outer Bar and Jetty Channel Reach																			
3	10																	C3 - Creation of PA 8																			
4	6													C4 - Real Estate for PA 8																							
5	7																																				
6	5																																				
7	7																																				
8	6																																				
A	9													CA - GRR PA 1 Contrainment Dike Raise																							
B	9																																				
Associated Costs	8																																				

- GRR Modifications - First Segment of Construction
- Entrance Channel with Offshore Placement Contracts
- Inner Harbor/Channel with Upland Placement Contracts
- USFWS Mitigation

**FHCIP FIGRR-EA**  
**Construction Schedule by Contract**

CONTRACT	DESCRIPTION	STATIONING	DURATION (month)	DESIGN MIDPOINT	START DATE	MID-POINT	END DATE
1	Future Channel Extension & Half of Outer Bar	Sta -370+00 to -300+00 & Sta. -300+00 to -150+00	16	Feb-19	Oct-19	May-20	Jan-21
2	Half of Outer Bar and Jetty Channel Reach	Sta. -150+00 to 0+00 & Sta 0+00 to 71+52	18	Nov-20	Feb-21	Nov-21	Jul-22
3	Creation of PA 8	-	10	Jan-20	Apr-20	Aug-20	Jan-21
4	Real Estate for PA 8	-	6	Jul-19	Oct-19	Dec-19	Mar-20
5	Lower TB, Channel to Brazosport TB & New Brazosport TB	Sta. 71+52 to 78+52 & Sta. 78+52 to 115+00	7	Nov-21	Feb-22	May-22	Aug-22
6	Channel to Upper TB through Upper TB	Sta. 115+00 to 132+66 & Sta. 132+66 to 184+20	5	Jun-21	Sep-21	Nov-21	Jan-22
7	Lower & Upper Stauffer Ch	Sta. 184+20 to 222+00 & Sta. 222+00 to 260+00	7	Nov-20	Feb-21	May-21	Aug-21
8	PA Mitigation	-	6	Jan-20	Apr-20	Jun-20	Sep-20
A	GRR PA 1 Containment Dike Raise	-	9	Jul-19	Oct-19	Feb-20	Jun-20
B	GRR Dredging & Bank Stabilization	-	9	Jul-20	Oct-20	Feb-21	Jun-21
Associated Costs	Section 408 - Levee Stability Feature Wall - DOW Thumb	DOW Thumb	8	Mar-20	Jun-20	Sep-20	Jan-21