

**GALVESTON DISTRICT - SOUTHWESTERN DIVISION ONGOING AND FY 2019 CONTRACT SCHEDULES**

**\*\*\*INFORMATION CONTAINED HEREIN SHOULD NOT BE RELIED UPON WITHOUT FIRST CHECKING WITH THE OPERATIONS MANAGER ASSIGNED TO THE PROJECT\*\*\***

NO.	Project	Fiscal Year	P2 No.	OM	Lead Engineer	CT Specialist	Project Initiation	CT Peer Review	ATS No.	Contract #s / Contractor	Est. Qty - CT Qty - Final Qty	Dredge Type	Type of Contract	Dredging Window	Kick-off Meeting	Draft P&S Complete	Internal Review	Plans & Specs to CT	Issue Solicitation	Bid Opening	Award	NTP Ack.	Start Date	Required Completion Date	Contract Amount / Remarks	Resident Office
1	Channel to Victoria - Maint Pipeline Dredging	FY16	369695	Howard	Plymale	Maria R. Curtis C.	6/1/2014	Y	SWG-15-0049	W9126G-16-B-0018 W9126G-16-C-0039 Goodloe Marine	1,709,746	P	IFB	NA	12/12/2014(A)	11/30/2015 (A)	12/10/2015 (A)	1/6/2016 (A)	4/22/2016 (A)	5/23/2016 (A)	6/22/2016 (A)	8/3/2016 (A)	8/30/2016 (A)	2/28/2017	Need status on de-obligation Contractor completed dredging 03/17/2018 Contract Amount: \$7,983,465.30	CCRO
2	Corpus Christi Ship Channel - Inner Basin to Viola, Including La Quinta Channel	FY16	369658	Howard	Carlos Tate	Maria R. Curtis C.	10/1/2015	N	SWG-15-0182	W9126G-16-B-0009 W9126G-16-C-0049 Orion Marine	CCSC: 5,521,746 BIH: 476,000 Mansfield: 154,000	P	IFB	birds and turtles	9/29/2015(A)	2/2/2016 (A)	3/25/2016 (A)	3/25/2016 (A)	5/12/2016 (A)	6/23/2016 (A)	8/12/2016 (A)	10/19/2016 (A)	10/19/2016 (A)	5/1/2019	CCSC work complete BIH/Mansfield Emergency Dredging work remaining Contract Amount: \$38,183,131.83 emergency modifications to: #1 West of CRL #2 Upper Matagorda Bay through Land Cut Option 3 to Award this FY \$3,000,000 for Harvey work Contract Amount: \$10,494,730.29	CCRO
3	Gulf Intracoastal Waterway - Across San Antonio Bay	FY17	464344	Jones	B Hayden P.Sandoval	Lucy S. Maria R.	TBD	TBD	SWG-16-0156	W9126G-17-B-0011 W9126G-17-C-0043 RLB Contracting, Inc.	1,949,000	P	Sources Sought to Determine	15 APR - 15 OCT GIWV/MSD intersection 01 SEP - 30 APR	8/30/2016	12/16/2016	12/21/2016 1/17/2017	3/29/2017	4/7/2017 A	5/8/2017	6/2/2017	6/23/2017	6/23/2017	10/30/2018		CCRO
4	Corpus Christi Ship Channel - PA13 Containment Dike Raise	FY17	461057	Howard	Carlos Tate	Traci R. Maria R.	3/21/2016	N	SWG-16-0079	W1926G-17-B-0005 W9126G-17-C-0045 Worley Tree Services	NA	NA	IFB	NA	4/19/2016	1/6/2017 (A)	1/09/2016 02/14/2017 (A)	3/9/2017 (A)	4/12/2017 (A)	5/11/2017 (A)	6/28/2017 (A)	9/27/2017 (A)	9/27/2017 (A)	10/30/2018	Terminated for Default 19-Dec-2018 Contract Amount: \$5,362,575.00	CCRO
5	Channel to Victoria - Maint Pipeline Dredging (Lower Reach, Sea Drift)	FY18	464366	Howard	J. Castro	Lucy Maria	7/15/2017	N	SWG-17-0145	W1926G-18-B-0011 W9126G-18-C-0023 Orion Marine	1,768,268	P	Unrestricted	Whooping Crane: Dredging on Lower Reach Closed 15-Oct to 15-Apr	7/26/2017 (A)	11/22/2017 (A)	11/29/17 - 1/16/18 (A)	1/24/2018 (A)	3/06/2018 (A)	4/5/2018 (A)	5/4/2018 (A)	6/15/2018 (A)	6/15/2018 (A)	2/12/2019	Work complete 1/13/2019 Contract Amount: \$5,497,449.25	CCRO
6	Matagorda Ship Channel - Matagorda Pen. To Point Comfort	FY18	453331	Edwards	A. Smith / B. Hayden	L. Smith M. Rodriguez	7/31/2017		SWG-17-0155	W9126G-18-B-0015 W9126G-18-C-0083 T.W. Laquay	3,758,258	P		NA	8/22/2017	6/1/2018	6/04/218	7/2/2018	8/3/2018	9/11/2018	9/26/2018	11/20/2018	11/30/2018	6/26/2019	Contract Amount: \$7,459,176.00	CCRO
7	Corpus Christi Ship Channel - Channel Improvement Project (Entrance Channel)	FY19	453357	Howard	Carlos Tate	L. Smith M. Rodriguez		N	ART-1769	W9126G-18-B-0013 W912HY-19-C-0002 Great Lakes Dock and Dredge	6,400,000	H, M, P	Unrestricted	15-Nov to 15-Apr: No hopper dredging of new work material					10/9/2018 (A)	10/23/2018 (A)	12/31/2018 (A)	2/20/2019 (A)	3/2/2019 (A)	3/1/2020	Dredge anticipated to be on site mid-Apr. Contract Amount: \$92,799,470.00 (OM: \$4,059,139.20)	CCRO
8	Gulf Intracoastal Waterway - Shoreline Stabilization & Levee Raise; PA 93 & 112-B	FY16	464344	Jones	Jose Castro- Rivera / Geo Cris M.	Lucy S. Maria R.		N	SWG-16-0004	W9126G-16-C-0085 RLB Contracting, Inc.	N/A	NA	Sources Sought to Determine		4/18/2016 A	5/4/2016	4/18/2016 5/4/2016	6/14/2016	8/2/2016	9/1/2016	9/28/2016	10/21/2016	10/21/2016	12/4/2018	Contract Amount: \$4,897,435.00	GRO
9	Galveston Harbor - Entrance Channel & HSC Bolivar to Redfish	FY17	443155	Campbell	Hayden	Traci R. Maria R.	8/26/2016	N	SWG-16-0088	W9126G-17-B-0002 W9126G-17-C-0021 Manson Construction, Inc.	4,530,563	H	U	NA	4/27/2016 A	8/26/2016	9/1/2016 9/15/2016	10/21/2016	12/2/2016	1/31/2017 A	3/15/2017	4/15/2017	5/1/2017	8/3/2018	Work complete Contract Amount: \$16,728,394.93	GRO
10	Gulf Intracoastal Waterway - High Island to Rollover & Bolivar Flare	FY17	464344	Jones	N. Young J. Bowers	Lucy S. Maria R.	TBD	TBD	SWG-17-0036	W9126G-17-B-0023 W9126G-17-C-0076 Crosby Dredging	985,000	P		NA	12/1/2016	4/12/2017	4/17/2017 4/28/17	7/7/2017	7/26/2017 A	8/24/2017	9/14/2017	10/6/2017	10/6/2017	4/6/2018	Contract Amount: \$6,048,478.94	GRO
11	Freeport Harbor - PA1 Containment Dike Raising	FY18	369697	Edwards	Tate	Traci R. Maria R.	12/10/2014	N	SWG-15-0054	W9126G-16-B-0001 W9126G-18-C-0016 Herve Cody Contractor	N/A	NA	Sources Sought to Determine	NA	1/7/2015	5/19/2017 7/17/2017	9/25/2017	10/23/2017	11/15/2017	12/26/2017	3/23/2018	4/19/2018	4/19/2018	<del>8/4/2019</del> 12/4/2019	Contract Amount: \$5,129,081.25	GRO
12	Freeport Harbor - Jetty Channel and Inside Channel	FY18	465430	Edwards	C. Solomon	Traci R.	8/17/2017		SWG-17-0182	W9126G-18-C-0052 Dutra Group	2,500,000	H			10/16/2017	1/12/2018	1/19/2018	3/5/2018	4/10/2018	6/11/2018	7/18/2018	8/1/2018	8/15/2018	12/9/2018	Contract Amount: \$8,640,294.86	GRO
13	Gulf Intracoastal Waterway - Placement Area Improvements - PA 86 / 87	FY18	464344	Jones	N. Young / B. Lim	T. Robicheaux / M. Rodriguez	10/15/2018		17-0161	W9126G-18-B-0026 W9126G-18-C-0069 RLB Contracting, Inc.	NA	NA	U	NA	10/14/2017	3/20/2018	3/26/18 5/29/18	5/30/2018	7/9/2018 A	8/15/2018 A	9/19/2018	10/15/2018	10/15/2018	11/19/2019	Contract Amount: \$1,497,000	GRO
14	Gulf Intracoastal Waterway - Rollover to Causeway & Bolivar Flare	FY18	464344	Jones	B. Hayden / C. Solomon	L. Smith M. Rodriguez	10/15/2018		17-0163	W9126G-18-B-0029 W9126G-18-C-0071 Goodloe Marine	1,200,000	P	U	NA if observers used	12/1/2017	3/29/2018	4/5/2018 5/17/2018	5/24/2018	7/25/2018 A	8/24/2018 A	9/29/2018	10/17/2018	10/17/2018	2/24/2019	Contract Amount: \$3,782,500	GRO
15	Gulf Intracoastal Waterway - PA 88 Containment Dike Raise	FY18	464344	Jones	N. Young J. Lopez	AI N. Curtis C.	TBD	TBD	SWG-17-0017	W9126G-18-B-0027 W9126G-18-C-0091 RLB Contracting, Inc.	NA	NA	U	NA	<del>10/14/2016</del>	<del>3/4/2017</del>	3/13/18 4/5/18	5/15/2018	7/27/2018	8/23/2018	9/27/2018	10/15/2018	10/15/2018	12/19/2019	Contract Amount: \$3,149,000	GRO
16	Gulf Intracoastal Waterway - Freeport to Upper Matagorda Bay	FY18	464344	Jones	J. Castro J. Miller	T. Robicheaux / M. Rodriguez	Jul-17		17-0148	W9126G-18-B-0040 W9126G-18-C-0120 Callan Marine	1,200,000	P	U	NA	7/24/2017	3/18/2018	3/28/18 5/25/18	6/1/2018	8/21/2018	9/20/2018	9/28/2018	10/18/2018	10/18/2018	12/22/2019	Contract Amount: \$6,375,000	GRO
17	Galveston Harbor - Pelican Island Placement Area Improvements	FY18	443155	Campbell	C. Solomon/ N. Young	Lucy S. / Maria R.	8/9/2017		17-0169	W9126G-18-B-0039 W9126G-18-C-0102 RLB Contracting Inc.	NA	NA	SB		1/31/18 A	5/31/2018	6/5/18 6/11/18	7/9/2018	8/13/18A	9/12/2018 A	9/27/18 A	10/31/2018	8/27/2019	3/24/2020	Work has not started. Contractor intends to wait until late 2019 to begin work. Contract amount: \$3,930,000	GRO
18	Galveston Harbor - Galveston Inner Harbor Dredging	FY18	443155	Campbell	J. Castro/ T. Nguyen	AI Nichols/ Maria R.			ART-2867	W9126G-18-B-0041 W9126G-18-C-0121 Manson Construction Inc.	1,837,000	M/H	U		1/31/18 A	4/26/2018	5/2/2018 5/15/2018	6/28/2018	8/6/2018 A	9/5/2018	9/28/2018 A	10/15/2018	10/25/2018	4/1/2019	Dredge has returned to project. Anticipate finish 3/23/19 Contract Amount: \$10,133,500.00	GRO
19	FY18 Jadwin Boiler Replacement	FY18	NA	Stangeland	McGee	Traci R-Curtis	43129	N	ART-2846	W9126G-18-R-0082	NA	NA	8A	NA		2/28/2018 A	3/1/2018 A	4/19/2018	6/29/2018A	8/17/2018	9/29/2018	10/9/2018	10/19/2018	2/21/2019	Contract Amount: \$128,219.00. pre-con held 10/26/2018	GRO
20	Texas City Ship Channel - Main Channel & Turning Basin	FY19	453361	Kinman	C. Solomon	L. Smith / M. Rodriguez	7/3/2018	N	ART-5102	W9126G-19-B-0001 W9126G19C0003 Mike Hooks	600,000	P	Unrestricted	N/A	7/23/2018 (A)	8/17/2018 (A)	8/29/2018 (A)	9/28/2018 (A)	10/25/2018 (A)	11/27/2018 (A)	1/8/2019 (A)	2/5/2019 (A)	2/21/2019 (A)	4/11/2019	Contract Amount: \$3,445,900	GRO
21	Gulf Intracoastal Waterway - BRFG & CRL Scour Hole Repairs 2.0	FY19	464344	Russek	M. Diaz	B. Bondurant M. Rodriguez	9/29/2017	N	ART 3413	W912HY19B0004 Successful Bidder: Pontchartrain Partners	NA	NA	IFB	NA	7/15/2017A	6/18/2018A	6/19/2018 - 7/13/2018A	10/29/2018 7/16/2018	12/31/2018A	1/30/2019A	3/20/2019	4/4/2019	4/14/2019	9/11/2019	Pre-award survey completed for Pontchartrain Partners. Award is imminent. Contract Bid Amount: \$2,785,690.00	GRO
22	Houston Ship Channel - Sims to Turning Basin	FY17	453330	Campbell	Hayden	Rodriguez (KO Curtis)	10/5/2016	N	SWG-17-0001	W9126G-17-B-0003 W9126G-17-C-0013 Crosby Dredging, LLC	569,487	P	TBD	NA	10/4/2016 A	10/18/2016	10/18/2016 10/19/2016	10/28/2016	11/23/2016	12/23/2016 A	1/31/2017	2/28/2017 A	3/16/2016 A	anticipated 5/1/2019 Required 4/15/2018	Turning Basin redredge ongoing. Additional Dockwork mod pending. Debris VEQ pending. Contractor in LDs. Contract Amount \$13,070,318.83	HRO



**GALVESTON DISTRICT - SOUTHWESTERN DIVISION ONGOING AND FY 2019 CONTRACT SCHEDULES**

\*\*\*INFORMATION CONTAINED HEREIN SHOULD NOT BE RELIED UPON WITHOUT FIRST CHECKING WITH THE OPERATIONS MANAGER ASSIGNED TO THE PROJECT\*\*\*

NO.	Project	Fiscal Year	P2 No.	OM	Lead Engineer	CT Specialist	Project Initiation	CT Peer Review	ATS No.	Contract #s / Contractor	Est. Qty - CT Qty - Final Qty	Dredge Type	Type of Contract	Dredging Window	Kick-off Meeting	Draft P&S Complete	Internal Review	Plans & Specs to CT	Issue Solicitation	Bid Opening	Award	NTP Ack.	Start Date	Required Completion Date	Contract Amount / Remarks	Resident Office
8	Galveston Harbor - San Jacinto Placement Area Improvements	FY19	443155	Campbell	N. Young / C. Solomon	Slater/ Robicheaux	8/9/2017		PANSWD-19-P-0000-002542	W912HY-19-B-0012	NA	NA	U	NA	1/31/18 A	7/16/18 A	7/26/2018 A 8/8/2018 A	3/4/2019	3/29/2019	4/29/2019	5/28/2019	6/12/2019	6/27/2019	6/21/2020	BCOES complete.	GRO
9	Pipeline MATOC Contract	FY19	456320	Edwards	Mike Diaz	B. Bondurant/ M. Rodriguez	10/5/2018	N	ART-5525	TBD	NA	P	Source Sought to Determine	multiple	11/5/2018	<del>12/17/2018</del> 1/24/2019	<del>12/18/2018</del> 1/25/2019	<del>2/8/2018</del> 3/21/2019	<del>3/5/2018</del> 4/15/2019	<del>4/3/2018</del> 5/15/2019	6/1/2018	NA	NA	NA	NA	NA
10	Wallisville Mowing Contract Option Year	FY19	457728	Stangeland			NA	N	PANSWD-19-P-0000-002726	King-George	NA	NA	EXT	NA	NA	NA	NA	NA	NA	NA	6/13/2019	NA	NA	NA	\$365,098.86, Award Option Year	NA
11	Jadwin Mechanical Systems Repairs	FY19	NA	Stangeland	Fred McGee		3/12/2019	N		King-George	NA	NA	Sole Source	NA				4/15/2019	4/25/2019	5/15/2019	6/15/2019	7/1/2019	7/15/2019	9/15/2019		GRO
12	Buffalo Mowing Contract Option Year	FY19	457727	Stangeland			NA	N	PANSWD-19-P-0000-002725	King-George	NA	NA	EXT	NA	NA	NA	NA	NA	NA	NA	7/1/2019	NA	NA	NA	\$373,634.04, Award Option Year	NA
13	Jadwin Chiller Replacement	FY19	NA	Stangeland	Fred McGee			N		Trane	NA	NA	Sole Source	NA				5/15/2019	5/30/2019	6/15/2019	7/1/2019	7/15/2019	8/1/2019	9/30/2019		GRO
14	Roof and Envelop Repairs	FY19	NA	Stangeland	Cecily Solomon		3/12/2019	N	PANSWD-19-P-0000-002700		NA	NA	IFB	NA				5/15/2019	5/30/2019	6/15/2019	7/1/2019	7/15/2019	8/1/2019	9/30/2019		GRO
15	Channel to Port Mansfield; Bird Island BU breakwater extension	FY19	453353	Jones / Burgin	J. Bowers	J. Adekanbi / M. Rodriguez	9/25/2018		ART-5503	TBD	NA	NA	Source Sought to Determine	Bird	9/6/2018	<del>1/5/2018</del> 1/7/2018	1/10/2019 1/31/2019	2/4/2019 4/8/2019	3/8/2019 5/8/2019	<del>4/9/2019</del> 5/9/2019	5/6/2019 7/9/2019	6/4/2019 7/16/2019	6/24/2019 7/29/2019	10/29/2019		RGVRO
16	Houston Ship Channel-Mid Bay PA Improvements	FY19	453330	Campbell	Castro-Rivera / T. Nguyen	Snead/ Robicheaux	10/5/2018		PANSWD-19-002733	TBD	NA	NA	U	NA	1/10/2019 A	2/6/2019 A	2/8/2019 2/22/2019	4/15/2019	5/14/2019	6/13/2019	7/15/2019	7/30/2019	8/14/2019	2/10/2020	Re-solicit	HRO
17	Freeport Harbor - Jetty Channel and Inside Channel	FY19	465430	Edwards	J. Bowers	B. Bondurant/ M. Rodriguez	10/15/2018	N	ART-5468	TBD	2,600,000	H	Source Sought to Determine	NA	11/6/2018	1/23/2018	1/29/2019	3/27/2019	4/25/2019	6/7/2019	7/15/2019	7/26/2019	8/1/2019	12/12/2019		GRO
18	Hopper MATOC contract	FY19		Edwards	M. Diaz		3/5/2018	N	PANSWD-19-P-004304	TBD	NA	H	U	NA	3/5/2018	4/1/2019	4/5/2019	5/3/2019	5/31/2019	7/1/2019	7/15/2019					
19	Houston Ship Channel-Redfish to Beacon 78 with Bayport Flare (HOPPER OFFSHORE)	FY19	453330	Campbell	C. Solomon	Bondurant?	10/5/2018		PANSWD-19-004334	TBD	2,000,000	H	U	NA	1/7/2019 A	2/14/2019 A	2/21/2019 3/6/2019	4/16/2019	5/15/2019	6/14/2019	7/22/2019	8/6/2019	8/21/2019	1/18/2020	Removing Flare from this contract. Currently in BCOES	HRO
20	Brazos Island Harbor - Main Channel	FY19	353344	Jones	B. Hayden	L. Smith M. Rodriguez	10/15/2018		ART-5518	TBD	1,500,000	P	Sources Sought to Determine	NA	10/23/2019	3/14/2019	3/15/19 4/15/19	4/18/2019	5/14/2019	6/13/2019	7/22/2019	8/12/2019	8/12/2019	1/9/2020		RGVRO
21	Corpus Christi Ship Channel - Inner Basin to Viola	FY19	453357	Howard	J. Bowers	B. Bondurant/ T. Robicheaux	9/19/2018	N	ART-5434	W912HY-19-B-0008	2,500,000	P	Source Sought to Determine	NA	10/3/2018 (A)	<del>2/4/2019</del> 3/7/2019	<del>2/4/2019</del> 4/2/2019 3/12/2019 -	4/9/2019	5/9/2019	6/7/2019	7/23/2019	8/27/2019	8/27/2019	6/8/2020		CCRO
22	Sabine-Neches Waterway - PA8 Placement Area Improvements	FY19	453360	Kinman	N. Young / B. Boothby	T. Robicheaux/ C. Cole	10/2/2017	N	SWG-17-0201	W9126G-18-B-0020	N/A	N/A	SB Set-aside	N/A	10/4/2017 (A)	3/2/2018 (A)	03/7/2018 (A) 3/14/2018 (A)	4/23/2019	5/23/2019	6/25/2019	7/24/2019	8/7/2019	8/17/2019	5/13/2020	Non-Fed Money FY19 per Non-Fed Sponsor.	PARO
23	Corpus Christi Ship Channel - Jetty Repairs	FY19	453357	Howard	B. Hayden	J. Adekanbi/ M. Rodriguez	8/2/2017	N	SWG-17-0160	W912HY-19-R-0004	NA	NA	Best Value	NA	9/20/2017 (A)	<del>11/20/2018</del> 2/07/2019 (A)	<del>11/20/2018</del> 2/12/2019 - 3/25/2019	4/23/2019 3/29/2019	2/24/2019 4/24/2019	3/22/2019 5/23/2019	5/28/2019 7/26/2019	7/2/2019 8/30/2019	7/3/2019 8/31/2019	7/3/2020 2/28/2022		CCRO
24	Sabine-Neches Waterway - SNWW Maintenance Dredging	FY19	453360	Kinman	B. Hayden	B. Bondurant/ T. Robicheaux	10/15/2018	N	PANSWD-19-P-0000-003357	W912HY19B0011	2,000,000	P	Sources Sought to Determine	NA	11/26/2018 (A)	1/30/2019 (A)	2/5/2019 (A) 2/22/19 (A)	4/8/2019	5/14/2019	6/20/2019	7/30/2019	8/13/2019	8/23/2019	2/25/2020		PARO
25	Houston Ship Channel-FY19 Brady Island to Turning Basin	FY19	453330	Campbell	Y. De Jesus/ N. Young	TBD	1/31/2019		PANSWD-19-002833	TBD	200,000	NA	Source Sought to Determine	NA	1/31/2019	3/1/2019 A	3/6/2019 3/19/2019	4/29/2019	5/29/2019	6/27/2019	8/2/2019	8/27/2019	9/6/2019	9/5/2020	In ITR	HRO
26	GIWW - BRFG & CRL Consolidated Repairs	FY19	464344	Russek	M. Diaz / C. Solomon	M. Rodriguez / L. Smith	3/21/2018		ART 5817 PANSWD-19-P-0000-002342	TBD	NA	NA	SB	NA	11/8/2018A	4/14/2019	4/15/2019- 4/22/2019	5/1/2019	6/1/2019	6/30/2019	8/2/2019	8/17/2019	8/27/2019	1/24/2020	Scope of work finalized. Plans and Specs underway.	GRO
27	GIWW - Across San Antonio Bay / Matagorda Bay to Corpus Christi; GIWW / MSC Intersection	FY19	464344	Jones	J. Bowers	L. Smith M. Rodriguez	10/15/2018		ART-5572	TBD	1,200,000	P	Sources Sought to Determine	15 APR - 15 OCT GIWW/MSC intersection 01 SEP - 30 APR	1/14/2019	4/3/2019	4/10/19 - 5/1/19	5/8/2019	6/5/19	7/5/2019	8/7/2019	8/21/2019	8/21/2019	1/18/2020		CCRO
28	Corpus Christi Ship Channel - PA10 Placement Area Improvements	FY19	453357	Howard	C. Tate	T. Robicheaux/ C. Cole	10/2/2018	N	ART-5489	W912HY-19-B-0009	NA	NA	SB/ IFB	NA	12/11/2018 (A)	2/25/2019 (A)	3/1/2019- 4/18/2019	4/26/2019	6/7/2019	7/8/2019	8/15/2019	9/20/2019	9/21/2019	3/16/2019		CCRO
29	GIWW - Corpus Christi to Port Isabel & Channel to Harlingen	FY19	464344	Jones	B. Hayden	B. Bondurant/ M. Rodriguez	10/4/2019		ART-5519	TBD	1,500,000	P	Sources Sought to Determine	SAV - Closed Mar 01 - Oct 31	11/16/2019	3/27/2019	4/10/19 - 5/10/19	5/22/2019	6/21/2019	7/23/2019	8/15/2019	8/29/2019	8/29/2019	3/26/2020		RGVRO

**GALVESTON DISTRICT - SOUTHWESTERN DIVISION ONGOING AND FY 2019 CONTRACT SCHEDULES**

\*\*\*INFORMATION CONTAINED HEREIN SHOULD NOT BE RELIED UPON WITHOUT FIRST CHECKING WITH THE OPERATIONS MANAGER ASSIGNED TO THE PROJECT\*\*\*

NO.	Project	Fiscal Year	P2 No.	OM	Lead Engineer	CT Specialist	Project Initiation	CT Peer Review	ATS No.	Contract #s / Contractor	Est. Qty - CT Qty - Final Qty	Dredge Type	Type of Contract	Dredging Window	Kick-off Meeting	Draft P&S Complete	Internal Review	Plans & Specs to CT	Issue Solicitation	Bid Opening	Award	NTP Ack.	Start Date	Required Completion Date	Contract Amount / Remarks	Resident Office	
30	GIWW - PAs 104-B, 105-B and 112-C Repairs	FY19	464344	Jones	T. Nguyen	T. Robicheaux/ C. Cole	10/4/2018		ART-5517	TBD	NA	NA	Source Sought to Determine	N/A	10/11/2018	4/12/2019	4/15/19 5/15/19	5/20/2019	6/25/2019	7/25/2019	8/15/2019	8/29/2019	8/29/2019	5/15/2020		GRO	
31	GIWW - PAs 36, 64, and 65 Repairs	FY19	464344	Jones	T. Nguyen	L. Smith M. Rodriguez	10/4/2018		ART-5516	TBD	NA	NA	Source Sought to Determine	N/A	10/11/2018	4/12/2019	4/15/19 5/15/19	5/20/2019	6/25/2019	7/25/2019	8/15/2019	8/29/2019	8/29/2019	5/15/2020		GRO	
32	Houston Ship Channel - Bayport Flare- Morgan's	FY19	453330	Campbell	T. Nguyen	TBD	10/5/2018		PANSWD-19-004336	TBD	200,000 <del>800,000</del>	P	U	NA	1/22/2019	3/15/2019 <del>3/7/2019</del>	3/12/2019 3/25/2019	5/3/2019	6/5/2019	7/9/2019	8/19/2019	9/2/2019	9/12/2019	1/10/2020	Removing HSC from contract due to capacity restraints. Flare only. Draft P&S submission delayed due to change. Need to rework rest of schedule for impacts.	HRO	
33	GIWW - Freeport to Upper Matagorda Bay	FY19	464344	Jones	Castro - Rivera	B. Bondurant/ M. Rodriguez	10/15/2018		ART-5571	TBD	800,000	P	Sources Sought to Determine	NA	1/17/2019	3/29/2019	4/12/19 - 5/10/19	5/22/2019	6/26/2019	7/26/2019	8/19/2019	9/9/2019	9/9/2019	3/7/2020		GRO	
34	Mouth of the Colorado Entrance and Jetty Channel	FY19	476064	Jones / Burgin	Castro-Rivera	J. Adekanbi / M. Rodriguez	10/4/2019		ART-5522	TBD	750,000	P	Sources Sought to Determine	Nesting Sea Tortugas and Piping Plover	10/17/2018	3/29/2019	4/12/19 - 5/10/19	5/24/2019	6/24/2019	7/24/2019	8/22/2019	9/4/2019	9/4/2019	1/30/2019		GRO or CCRO	
35	Corpus Christi Ship Channel - Salvage Operations	FY19	453357	Howard	J. Bowers	J. Adekanbi/ M. Rodriguez	10/2/2018	N	ART-5487	TBD	NA	NA	Source Sought to Determine	NA	10/15/2018 (A)	2/43/2019 4/04/2019	2/20/2019 3/28/2019 4/23/2019 5/29/2019	4/5/2019 6/05/2019	5/7/2019 6/28/2019	6/5/2019 7/29/2019	7/12/2019 9/03/2019	8/23/2019 9/25/2019	8/24/2019 9/26/2019	2/24/2020 9/10/2020	TO for surveys issued 12/22/18 via Mobile District. Required completion for TO is 3/1/19, deliverables delayed.	CCRO	
36	Houston Ship Channel - Clinton Placement Area Improvements	FY19	453330	Campbell	N. Young / C. Solomon	L. Smith M. Rodriguez	10/5/2018		PANSWD-19-P-0000-002339	TBD	NA	NA	Source Sought to Determine	NA	1/8/2019 A	4/12/2019	4/8/2018 5/1/2018	6/6/2019	7/2/2019	7/31/2019	9/6/2019	10/1/2019	10/11/2019	10/10/2020		HRO	
37	Texas City Ship Channel - Placement Area Improvements	FY19	453361	Kinman	C. Solomon/ Y. De Jesus	B. Bondurant/ T. Robicheaux	1/25/2019	N	PANSWD-19-P-0000-002774	TBD	NA	NA	Sources Sought to Determine	NA	2/5/2019	4/12/2019	4/18/2019 5/01/2019	6/13/2019	7/11/2019	8/9/2019	9/10/2019	9/24/2019	10/8/2019	4/5/2020		GRO	
38	BIH - Jetty Channel with beach placement	FY19	453344	Jones	B. Hayden	T. Robicheaux/ C. Cole	10/4/2019		ART-5520	TBD	400,000	H / P	Sources Sought to Determine	Closed 1 APR - 30 NOV (Swimming S. Turtles); 15 Mar - 30 Sep Nesting S. Turtles	12/3/2018	3/27/2019	4/2/19 5/20/19	5/29/2019	7/5/2019	8/6/2019	9/11/2019	9/17/2019	9/17/2019	2/14/2019		RGVRO	
39	Houston Ship Channel-Placement Area 14 Dike Raise	FY19		Campbell	N. Young	T. Robicheaux/ C. Cole	10/5/2018		ART 5157	TBD	NA	NA	Source Sought to Determine	NA	1/15/2019	4/10/2019	4/15/2019 4/26/2019	6/7/2019	7/10/2019	8/8/2019	9/13/2019	9/28/2019	10/13/2019	10/12/2020		HRO	
40	Houston Ship Channel-Peggy Lake Dewatering and Dike Raise	FY19	453330	Campbell	N. Young	TBD	10/5/2018		PANSWD-19-004337	TBD	NA	NA	Source Sought to Determine	NA	1/14/2019	4/19/2019	4/23/2019 5/6/2019	6/14/2019	7/16/2019	8/14/2019	9/13/2019	9/28/2019	10/13/2019	4/10/2020		HRO	
41	Matagorda Ship Channel - Matagorda Pen. To Point Comfort	FY19	453331	Edwards	B. Hayden	L. Smith M. Rodriguez	10/15/2018	N	ART-5467	TBD	3,000,000	P	Source Sought to Determine	Nesting Birds	12/5/2018	4/4/2019 4/12/2019	4/19/2019	5/30/2019	7/15/2019	8/15/2019	9/16/2019	9/30/2019	9/30/2019	5/13/2020		CCRO	
42	Channel to Port Mansfield - Maintenance Dredging	FY19	453353	Jones / Burgin	Bowers	J. Adekanbi / M. Rodriguez	9/25/2018		ART-5290	TBD	2,500,000	P	Source Sought to Determine	Bird / Turtle / Seagrass	9/6/2018	4/8/2019	4/25/2019 5/14/2019	6/10/2019	7/15/2019	8/15/2019	9/23/2019	10/4/2019	10/29/2019	4/21/2020		RGVRO	
43	GIWW - High Island to Rollover; Bolivar Flare; Channel to Port Bolivar	FY19	464344	Jones	J. Bowers	B. Bondurant/ M. Rodriguez	10/4/2019		ART-5521	TBD	800,000	P	Sources Sought to Determine	NA if observers used	1/15/2019	4/17/2019	5/1/19 - 6/5/19	7/3/2019	7/31/2019	8/30/2019	9/25/2019	10/16/2019	10/16/2019	3/14/2020		GRO	
44	Houston Ship Channel - Lost Lake Placement Area Improvements	FY19	453330	Campbell	N. Young	T. Robicheaux/ C. Cole	10/5/2018		ATS 17-0168. New PAN # Assigned to Eric Russek by mistake?	TBD	NA	P	Source Sought to Determine	NA	1/9/2019 A	5/2/2019	5/7/2019 5/20/2019	6/24/2019	7/19/2019	8/20/2019	9/25/2019	10/10/2019	10/25/2019	10/24/2020		HRO	
45	Construct Stop Logs - Neches Salt Water Barrier	FY19	NA	Stangeland			3/12/2019	N	PANSWD-19-P-0000-004302		NA	NA	IFB	NA							9/27/2019					NAO	
46	Corpus Christi Ship Channel - Channel Improvement Project (Lower Bay Reach)	FY19	453357	Howard	Carlos Tate	M. Rodriguez C. Cole		N	ART-4546	TBD	7,500,000	H, M, P	Source Sought to Determine	NA		5/6/2019					9/30/2019					O&M funding portion of 54' channel construction. Solicitation run through PM.	CCRO
47	HSC Geotechnical Services Task Order (Task order on SWT contract)	FY19	453330	Campbell	TBD	TBD	2/28/2019		PANSWD-19-p-0000-004329		NA	NA	TASK ORDER ON SWT MATOC	NA		TBD					TBD					Need to develop schedule w/team.	NA
48	FP Annual Repairs to the Launch De La Hur	FY19	NA	Lanigan	NA	Traci-AI	NA	NA	ART-5129	National Cotton (Pier 77) W9126G-18-P-0228	NA	NA	Service	NA	NA	7/24/2018	NA	7/19/2018	NA	NA	9/29/2018	NA	10/2/2018	12/31/2018	Trying to sync engine control modules. <b>Complete</b> except for this issue.	Lanigan	
49	FP Purchase / installation Jet drive parts	FY19	NA	Lanigan	NA	Traci-AI	NA	NA	ART-5131	National Cotton (Pier 77) W9126G-18-P-0228	NA	NA	Service	NA	NA	7/24/2018	NA	7/19/2018	NA	NA	9/29/2018	NA	10/2/2018	12/31/2018	<b>Completed.</b>	Lanigan	
50	FP New Tandem spring axle trailer for NO-C	FY19	NA	Lanigan	NA	Marie-Bill	NA	NA	ART-5133	TBD	NA	NA	Service	NA	NA	7/24/2018	NA	7/19/2018	NA	NA	TBD	NA	NA	10/10/2018	Awaiting information from the contractor on specific specifications for build. Award this FY-19. Have to get contractor activated in SAMS.	Lanigan	
51	FP 22' Ft Texas Shooter- Skiff- Land Survey Crew	FY19	NA	Lanigan	NA	Traci-AI	NA	NA	ART-5178	Boatwright W9126G-18-P-0002	NA	NA	Supply	NA	NA	7/25/2018	NA	7/26/2018	NA	NA	10/19/2018	NA	10/21/2018	12/31/2018	Award Boatright- 90-120 days. Completion date 31-Mar-19, on track.	Lanigan	

**GALVESTON DISTRICT - SOUTHWESTERN DIVISION ONGOING AND FY 2019 CONTRACT SCHEDULES**

\*\*\*INFORMATION CONTAINED HEREIN SHOULD NOT BE RELIED UPON WITHOUT FIRST CHECKING WITH THE OPERATIONS MANAGER ASSIGNED TO THE PROJECT\*\*\*

NO.	Project	Fiscal Year	P2 No.	OM	Lead Engineer	CT Specialist	Project Initiation	CT Peer Review	ATS No.	Contract #s / Contractor	Est. Qty - CT Qty - Final Qty	Dredge Type	Type of Contract	Dredging Window	Kick-off Meeting	Draft P&S Complete	Internal Review	Plans & Specs to CT	Issue Solicitation	Bid Opening	Award	NTP Ack.	Start Date	Required Completion Date	Contract Amount / Remarks	Resident Office
52	FP Annual Repairs to the Launch Turpin	FY19	NA	Lanigan	NA	Lucy-Curtis	NA	NA	ART-5336	TBD	NA	NA	Service	NA	NA	12/8/2018	NA	12/8/2018	TBD	NA	TBD	NA	NA	TBD	Out for quotes, due back in 03/25 @ 2:00pm	Lanigan
53	Galveston Harbor - Grounds Maintenance and Landscaping Service at the San Jacinto Disposal Area	FY19	NA	Lanigan	NA	Christy-Curtis	NA	NA	ART-5981	TBD	NA	NA	Service	NA	NA	12/8/2018	NA	12/8/2018	TBD	NA	TBD	NA	NA	TBD	Working contract package.	Lanigan
54	Buffalo Bayou - Rehabilitate Clodine Ditch	FY19	457727	Stangeland	M. Diaz	Lucy Smith / C. Cole	10/3/2018	N	ART-5140	TBD	NA	NA	IFB	NA	<del>10/15/2018</del> <del>11/13/2018</del> 1/25/2019A	<del>2/4/2019</del>	2/25/2019	3/4/2019	4/4/2019	5/4/2019	6/4/2019	6/4/2019	6/20/2019	12/20/2019	Waiting on schedule feedback	HRO
55	Buffalo Bayou - RCC Spillway Repairs	FY19	369842	Stangeland	Castro-Rivera	Bill Bondurant/ M. Rodriguez	8/29/2016	N	SWG-16-0063	TBD	NA	NA	SBA	NA	3/2/2016 A	3/15/2017 A	8/14/2018								Still in BCOES/ATR. Waiting on schedule feedback	HRO
56	Buffalo-Wallisville Mowing Contract	FY19	369842/369843	Stangeland		Bertram Scott / Maria Rodriguez	NA	N	SWG-17-0138	King-George	NA	NA	EXT	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mod to remove \$65,355.61 over several years	NA
1	Channel to Victoria - Placement Area #1 Improvements	FY20	475501	Howard	B. Hayden / Ismael	B. Bondurant/ T. Robicheaux	9/10/2018	N	ART-5406	TBD	NA	NA	Source Sought to Determine	Whooping Crane: 15-Oct to 15-Apr	9/26/2018 (A)	4/26/2019	5/02/2019 - 6/12/2019	6/18/2019	8/01/2019	8/30/2019	10/8/2019	11/14/2019	11/14/2019	4/15/2019		CCRO
2	Channel to Victoria - Placement Area #1 Improvements	FY20	475501	Howard	B. Hayden / Ismael	B. Bondurant/ T. Robicheaux	9/10/2018	N	ART-5406	TBD	NA	NA	Source Sought to Determine	Whooping Crane: 15-Oct to 15-Apr	9/26/2018 (A)	4/26/2019	5/02/2019 - 6/12/2019	6/18/2019	8/01/2019	8/30/2019	10/8/2019	11/14/2019	11/14/2019	4/15/2019		CCRO
3	Wallisville - Repair West Non-Overflow Dam Top Road	FY20	457728	Stangeland	B. Hayden	T. Robicheaux/ C. Cole	10/3/2018	N	ART-5138	TBD	NA	NA	IFB	NA	<del>10/23/2018</del> 11/8/2018A	<del>1/15/2019</del> 6/12/2019	<del>1/25/2019</del> 6/25/2019	<del>2/1/2019</del> 7/24/2019	<del>4/15/2019</del> 8/28/2019	<del>5/5/2019</del> 9/2/2019	<del>5/28/2019</del> 10/9/2019	<del>6/5/2019</del> 11/6/2019	<del>6/15/2019</del> 11/13/2019	<del>8/15/2019</del> 3/18/2020	Design - In-house, Construction - Contract	HRO
4	Channel to Victoria - Beneficial Use Site Improvements	FY20	475501	Howard	B. Hayden / Ismael	L. Smith M. Rodriguez	9/19/2018	N	ART-5435	TBD	NA	NA	Source Sought to Determine	Whooping Crane: 15-Oct to 15-Apr	10/4/2018 (A)	5/24/2019	5/31/2019 - 7/11/2019	7/17/2019	8/08/2019	9/06/2019	10/15/2019	11/20/2019	11/20/2019	4/15/2018		CCRO
5	Channel to Victoria - Beneficial Use Site Improvements	FY20	475501	Howard	B. Hayden / Ismael	L. Smith M. Rodriguez	9/19/2018		ART-5435	TBD	NA	NA	Source Sought to Determine	Whooping Crane: 15-Oct to 15-Apr	10/4/2018 (A)	5/24/2019	5/31/2019 - 7/11/2019	7/17/2019	8/08/2019	9/06/2019	10/15/2019	11/20/2019	11/20/2019	4/15/2018		CCRO
6	Houston Ship Channel-Spliman PA Dewatering	FY20	453330	Campbell	N. Young	TBD	10/5/2018		TBD	TBD	NA	NA	Source Sought to Determine	NA	3/27/2019	6/10/2019	6/13/2019 6/26/19	8/7/2019	9/6/2019	10/7/2019	11/6/2019	11/21/2019	12/6/2019	6/3/2020	Project Delayed to FY20 award due to ongoing construction delays.	HRO
7	Houston Ship Channel-Glendale and Filterbed PA Improvements	FY20	453330	Campbell	N. Young	TBD	10/5/2018		TBD	TBD	NA	NA	Source Sought to Determine	NA	1/17/2019	11/4/2019	<del>11/6/2019</del> 11/20/2019	1/30/2020	2/5/2020	3/6/2020	4/13/2020	4/28/2020	5/13/2020	11/9/2020	PAUSING ALL EFFORTS ON GLENDALE UNTIL FURTHER NOTICE	HRO
8	Cedar Bayou PA 6 Dike Raise	FY20	475465	Burgin		J. Adekanbi / M. Rodriguez	2/1/2019		PANSWD-19-P-0000-003600	TBD	NA	NA	Source Sought to Determine	NA	3/20/2019	7/19/2019	7/22/2019 8/23/2019	8/23/2019	9/26/2019	10/28/2019	11/19/2019	12/4/2019	12/4/2019	10/12/2020		HRO
9	Gulf Intracoastal Waterway - Construct Aransas Wildlife Refuge Beneficial Use Site	FY20		Jones							NA	NA	Whooping Crane, window open 15 APR - 14 OCT	4/2/2019	10/11/2019	10/18/19 - 12/5/19	12/10/2019	1/21/20	2/20/20	3/18/20	4/8/20	4/8/20	10/14/20		CCRO	
10	Gulf Intracoastal Waterway - Electrical Repairs BRFG/CRL	FY20		Russek							NA	NA							Dec 19	Jan 20	Feb 20	Mar 20	Apr 20	Aug 20		GRO
11	Gulf Intracoastal Waterway - Causeway to Bastrop	FY20		Jones							800,000	P		4/8/2019	10/25/2019	10/30/19 - 12/4/19	12/9/2019	1/20/19	2/19/20	3/20/20	4/10/20	4/10/20	11/10/20		GRO	
12	Houston Ship Channel - Morgans to Exxon & Barbours Flare	FY20		Campbell							2,200,000	P							Jan 20	Feb 20	Mar 20	Mar 20	Apr 20	Nov 20		HRO
13	Houston Ship Channel - PA15 Dike Raise	FY20		Campbell							NA	NA							Jan 20	Feb 20	Mar 20	Mar 20	Apr 20	Mar 21		HRO
14	Channel to Victoria - Lower Reach	FY20		Howard							600,000	P							Feb 20	Mar 20	Apr 20	May 20	May 20	Oct 20		CCRO
15	Galveston Harbor - Galveston Inner Harbor Dredging	FY20		Campbell							1,000,000	H/M							Feb 20	Mar 20	Apr 20	May 20	May 20	Oct 20		GRO
16	Gulf Intracoastal Waterway - Matagorda Bay to Corpus Christi Bay (Across Aransas Bay)	FY20		Jones							1,200,000	P		Whooping Crane, window open 15 APR - 14 OCT	4/10/2019	10/1/2019	10/7/19 - 11/8/19	11/13/2019	12/19/19	1/21/20	2/20/20	3/14/20	3/14/20	10/14/20		GRO
17	Gulf Intracoastal Waterway - Corpus Christi to Port Isabel / Channel to Harlingen	FY20		Jones							1,500,000	P		SAV - Closed Mar 01 - Oct 31	10/2/2019	4/27/2020	5/1/20 - 6/2/20	6/8/2020	7/13/20	8/12/20	9/9/20	10/7/20	10/7/20	7/30/21		RGVRO
18	Houston Ship Channel - Lost Lake Dewatering	FY20		Campbell							NA	NA							Feb 20	Mar 20	Apr 20	May 20	May 20	Sep 20		HRO

**GALVESTON DISTRICT - SOUTHWESTERN DIVISION ONGOING AND FY 2019 CONTRACT SCHEDULES**

\*\*\*INFORMATION CONTAINED HEREIN SHOULD NOT BE RELIED UPON WITHOUT FIRST CHECKING WITH THE OPERATIONS MANAGER ASSIGNED TO THE PROJECT\*\*\*

NO.	Project	Fiscal Year	P2 No.	OM	Lead Engineer	CT Specialist	Project Initiation	CT Peer Review	ATS No.	Contract #s / Contractor	Est. Qty - CT Qty - Final Qty	Dredge Type	Type of Contract	Dredging Window	Kick-off Meeting	Draft P&S Complete	Internal Review	Plans & Specs to CT	Issue Solicitation	Bid Opening	Award	NTP Ack.	Start Date	Required Completion Date	Contract Amount / Remarks	Resident Office
19	Sabine-Neches Waterway - Outer Bar & Bank & Sabine Pass Channel	FY20	453360	Kinman						TBD	2,000,000	H	Sources Sought to Determine						Feb 20	Mar 24	Apr 20	May 13	June 20	Oct 20		PARO
20	Houston Ship Channel - Housetract Seepage Repairs	FY20		Campbell							NA	NA							Mar 20	Apr 20	May 20	May 20	Jun 20	May 21		HRO
21	Texas City Ship Channel - Main Channel & Turning Basin	FY20	TBD	Kinman						TBD	1,000,000	P	Sources Sought to Determine						Mar 20	Apr 21	May 20	Jun 10	Jun 24	Sep 20		GRO
22	Houston Ship Channel - Sims to Turning Basin	FY20		Campbell							1,400,000	P							Mar 20	Apr 20	May 20	May 20	Jun 20	Feb 21		HRO
23	Houston Ship Channel - Peggy Lake PA Improvements	FY20		Campbell							NA	NA							Apr 20	May 20	Jun 20	Jun 20	Jul 20	Apr 21		HRO
24	Houston Ship Channel - Bayport Ship Channel & Flare	FY20		Campbell							1,700,000	P							Apr 20	May 20	Jun 20	Jun 20	Jul 20	Apr 21		HRO
25	Sabine-Neches Waterway - Port Arthur Canal, Junction, Taylors Bayou	FY20	453360	Kinman						TBD	1,400,000	P	Sources Sought to Determine						Apr 20	May 20	Jun 19	Jul 09	Jul 20	Feb 21		PARO
26	Gulf Intracoastal Waterway - Freeport to Caney Creek	FY20		Jones							1,000,000	P		7/11/2019	1/17/2020	1/24/20 - 2/28/20	3/4/2020		4/8/20	5/8/20	5/29/20	6/18/20	6/18/20	12/31/20		GRO
27	Houston Ship Channel - Rosa Allen Dewatering	FY20		Campbell							NA	NA							May 20	Jun 20	Jul 20	Aug 20	Aug 20	Feb 21		HRO
28	Freeport Harbor - Jetty Channel and Inside Channel	FY20		Edwards							1,800,000	H							May 20	Jun 20	Jul 20	Jul 20	Aug 20	Nov 20		GRO
29	Matagorda Ship Channel - Matagorda Pen. To Point Comfort	FY20		Edwards							2,400,000	P							Jun 20	Jul 20	Aug 20	Aug 20	Sep 20	Feb 21		CCRO
30	Brazos Island Harbor - Jetty Channel	FY20		Jones							500,000	H / P		10/30/2019	5/4/2020	5/11/20 - 6/12/20	6/19/2020		7/27/2020	8/26/2020	9/16/2020	10/14/2020	10/14/2020	1/28/2021		RGVRO
31	Corpus Christi Ship Channel - Inner Basin to Viola	FY20		Howard							2,500,000	P							Jul 20	Aug 20	Sep 20	Oct 20	Oct 20	May 21		CCRO
32	Gulf Intracoastal Waterway - Rollover to Causeway and Bolivar Flare	FY20		Jones							800,000	P		10/9/2019	4/24/2020	5/4/20 - 6/5/20	6/12/2020		7/17/20	8/18/20	9/10/20	10/2/20	10/2/20	4/20/21		GRO
33	Houston Ship Channel - Exxon to Carpenters and Jacintoport	FY20		Campbell							1,500,000	P							Jul 20	Aug 20	Sep 20	Oct 20	Oct 20	Apr 21		HRO