USACE GALVESTON DISTRICT SUMMER 2017 STAKEHOLDER PARTNERING FORUM

BUFFALO BAYOU & TRIBUTARIES, HOUSTON, TEXAS ADDICKS AND BARKER RESERVOIRS DAM SAFETY MEGA PROJECT OVERVIEW



Ralph Steiner, P.E. Area Engineer

Enrique Villagomez, P.E. Project Manager

August 16, 2017

"The views, opinions and findings contained in this report are those of the authors(s) and should not be construed as an official Department of the Army position, policy or decision, unless so designated by other official documentation."



INCOCKEAR
SO THE BANE BUILDHEADS CAN BE USED FOR LOCKS & DAM


PRESTRESSED CONCRETE TRUNNION GROER

NOTE: TAMEER GATE

INCOMPANY

US Army Corps To Concrete Tameer Concrete Tam


Addicks and Barker Dams



- Background
- Project Status
- Critical Issues













BACKGROUND





Overview

Project: Buffalo Bayou, Addicks and Barker Dams

Location: Houston, Texas

Program: Dam Safety

Purpose: Flood Risk Management

Phase: Construction

Total Authorized Project Cost: \$129,883,340

Sponsor: 100% Federal

Dam Safety Action Classification (DSAC): DSAC 1

Dam Safety Issues: High risk associated with

seepage and piping beneath, around, and near the


outlet works structure conduits and risks


associated with auxiliary spillway flows and flows

around the ends of the dams

Population at Risk: 1.2 million

Potential Economic Consequences: \$60 billion





Addicks Dam

Dam Type: Earth Embankment

Max. Height: 48.5-ft

Max Pool Elevation: 115-ft NAVD88

Length: 11.6 miles

Outlet Works: 5 – 8-ft x 6-ft gated conduits Watershed/Drainage Area - 136 sq. mi.

Barker Dam

Dam Type: Earth Embankment

Max. Height: 36.5-ft

Max Pool Elevation: 108-ft NAVD88

Length: 13.6 miles

Outlet Works: 5 – 9-ft x 7-ft gated conduits Watershed/Drainage Area - 130 sq. mi.






Early Houston Floods

31 May 1929, 1-2 June 1929 and 7-10 December 1935



Buffalo Bayou & Tributaries 1940's Original Plan



Construction of Addicks and Barker Dams 1942-1948
















Houston 1950, 1992, 2017



Dam Safety Action Classification (DSAC)

Urgency of Action (DSAC)

Actions for Dams in This Class

Characteristics of This Class

Very High (1)

Take immediate action to avoid failure. <u>Communicate</u> <u>findings to sponsor, local, state, Federal, Tribal</u> <u>officials, and the public. Implement interim risk</u> <u>reduction measures,</u> including operational restrictions. Ensure the emergency action plan is current and functionally tested for initiating event. Conduct heightened monitoring and evaluation. <u>Expedite investigations to support remediation</u> using all resources and funding necessary. Initiate intensive management and situation reports.

CRITICALLY NEAR FAILURE: Progression towards failure is confirmed to be taking place under normal operations. Dam is almost certain to fail under normal operations within a few years without intervention.

OR EXTREMELY HIGH INCREMENTAL RISK:

Combination of life and economic consequences with likelihood of failure is very high. USACE considers this level of life-risk to be unacceptable except in extraordinary circumstances.

September 2009: Issue Evaluation Study Team recommends classification be changed from DSAC 2 to DSAC 1


October 2009: Dam Senior Oversight Group concurred with recommendation and changed classification to DSAC 1







Dam Safety Issues

Seepage and Piping Beneath, Around, and Near the Conduits





Auxiliary Spillway Flows and Flows Around the Ends of the Dams



Interim Risk Reduction Measures

Grouting of Conduits and Parabolic Chute



Parabolic Chute Slab Steel Plate






Granular Filter Around Ends of Conduits



Dam Safety Modification Study







Gate Operators & Emergency Generators





September 2010

Polyurethane Grouting of Conduits & Parabolic Chute

April 2011

Cementious Grouting of Conduits & Parabolic Chute

May 2011

Granular Filter Around Ends of Conduits

August 2012

Barker Gate Replacement

Gate Operators & Actuators

Emergency Generators & Lighting

June 2013

Dam Safety Modification Report

July 2013 EA & FONSI

October 2014
Parabolic Chute Slab Steel Plate





Public Meetings

Public Meetings

- 12 Feb 2010 Public Release
- 17 Feb 2010 Mtg 1
- 18 Feb 2010 Mtg 2
- 24 Feb 2010 Mtg 3
- 25 Feb 2010 Mtg 4
- 09 Nov 2010 Mtg 5
- 29 Oct 2014 Mtg 6
- 09 Mar 2016 Mtg 7
















Social Media





The way we look at dam safety is changing. In the past, we

assessed their risks to the public. Today, though, we are using a formula that combines dam safety risk

looked primarily at the structural integrity of our dams as we

Barker Reservoir Water Levels

Buffalo Bayou Water Levels at

Galveston District

ee **♦** □ []

New Outlet Structures Design and Construction

Design Completion: May 2015

Contract Award: August 2015

Contractor: Granite


Construction Start: November 2015

Construction Completion: February 2020

Contract Award with Options: \$71,981,540


Contract Modifications: \$1,780,712

Current Contract Amount: \$73,762,252










Barker New Outlet Structure

- Located within Existing Dam Embankment
- Approximately 400 Feet North from Existing Outlet Structure
- Three 12-Feet Diameter Steel Lined Conduits
- 12X12-Feet Rectangular Steel Gates at the Intakes

Noble Road Cut-off Wall

- 1,400-Feet long cement bentonite slurry cut-off wall
- Located along upstream embankment at Noble Road
- Will Address Seepage Issues at this Location



Addicks New Outlet Structure

- Located within Existing Dam Embankment
- Approximately 400 Feet West from Existing Outlet Structure
- Three 10-Feet Diameter Steel Lined Conduits
 - 10X10-Feet Rectangular Steel Gates at the Intakes





Addicks Dam Record Pools







Addicks Dam Record High Pool

Elevation: 102.6 feet Acre Feet: 123,067 Datum: NAVD 1988 Date: April 23, 2016

Addicks Dam Previous Record High Pool

Elevation: 97.4 feet Acre Feet: 65,264 Datum: NAVD 1988 Date: March 9, 1992







Barker Dam Record Pools





Barker Dam Record High Pool

Elevation: 95.2 feet Acre Feet: 85,816 Datum: NAVD 1988 Date: April 23, 2016

Barker Dam Previous Record High Pool

Elevation: 93.6 feet Acre Feet: 66,489 Datum: NAVD 1988 Date: March 6, 1992








Addicks and Barker Dams Tax Day Flood Pools Emptied





























Addicks Conduit
Installation
3 Aug 2017

Addicks and Barker Dams ConstructionTimeline

Addicks Dam New Outlet Structure and Cut-off Wall














Barker Dam New Outlet Structure and Cut-off Walls















CRITICAL ISSUES& RISK REALIZED



COFFERDAM UNSUITABLE MATERIALS







CUT-OFF WALL
PERMEABILITY AND STRENGTH









Critical Issues and Risk Realized

QA Test Lab (Low Risk)

- Contracting Officer terminated (T4C) QA Test Lab contract due to protest
- Utilized GPC as short term measure
- SWF currently providing field lab support and has established mobile field lab onsite
- ERDC QA Lab inspection conducted 23-24 May 17
- ERDC validation letter forthcoming

Cofferdam Unsuitable Materials (Medium Risk)

- Increase in quantities for directed excavation resulting in contract modifications
 - Addicks Dam: \$540,000 and 27 additional calendars days
 - Barker Dams: \$155,000






Critical Issues and Risk Realized

Water Levels in the Reservoirs (High Risk)

- 62% of Calendar Year 2016 Impacted by Weather
 - April 2016 Tax Day Flood Suspension of Work
 Primary Contributor (22 Apr 16 17 Jul 16)
 - » Request for Equitable Adjustment negotiated for \$637,243.65 and 97 calendar days
- Features resequenced outside reservoirs to progress construction
 - Addicks Outlet Channel Clearing and Grubbing
 - Fabrication of Precast Erosion Protection Blocks
 - Alternate access into Barker Borrow Area
- Investigated alternate borrow sources for completion of cofferdams







Critical Issues

Cut-off Wall QA/QC Deficiencies (High Risk)

- Detailed reviews of slurry batching/placement CQC processes did not identify significant deficiencies
- Verification Drilling test results for compression and permeability did not match the results of the produced slurry sampling
- Notice of QA/QC deficiencies issued on 4 May 17 due to the verification drilling results
- Contractor evaluated alternative slurry mixes and performed trial batches
- 75/25% (Slag/Cement Ratio) Mix Approved by Government for use under new structure at Addicks Dam on 27 Jul 2017
- Contractor is of the opinion that SWG's approval of the 75/25 cut-off wall mix for Addicks Dam is a variance from the specifications and considers this as direction by the Government.
- Resident Engineer informed Contractor we do not consider this direction and that they may proceed with installation of the Addicks cut-off wall.
- Installation of the Addicks cut-off wall to start the week of Aug 14th





Questions

