Type of Project: New outfall pipes or boxes and associated extreme event overflow structure (in conjunction with outfall pipe/box)

Conditions:

- Follow Harris County Flood Control District (HCFCD) Standard Details for the outfall (Concrete Channel: box and circular pipe Earthen Channel: circular pipe)
- Follow HCFCD Policy Criteria and Procedures Manual (PCPM) with respect to design criteria and no adverse impact criteria

- 1. Brief narrative describing the project and its impact on the ROW
- 2. Construction Plan set contains Standard Details for outfalls into USACE channels
- 3. Drainage Report approved by HCFCD
- 4. HCFCD approval letter of the drainage report

I,	, have met the aforementioned conditions for this
categorical permission and have submitted	the required deliverables.
Harris County Flood Control District, Section	n 408 Coordinator Approval
	
USACE, Section 408 Coordinator Approval	

Type of Project: New/Modified/Replacement Bridges (vehicular, bikeway/trail and utility)

Conditions:

- Follow Harris County Flood Control District (HCFCD) Standard Details for repairs in the USACE concrete channel
- No change in channel geometry
- Minimum bridge low chord is above the 100-year floodplain elevation
- Follow HCFCD Policy Criteria and Procedures Manual (PCPM) with respect to design criteria and no adverse impact criteria
- Geotechnical report for channel and bridge using USACE requirements. Geotechnical analysis must be completed on the following:
 - Retaining wall and abutment foundation analysis
 - o Bearing, sliding, and overturning
 - Slope Stability analysis: Rapid drawdown under long and short term condition
 - *Use three-stage method for the rapid drawdown slope stability analysis
 - Surcharge loads due to construction methods and routine operations
- Follow HCFCD PCPM for appropriate erosion protection

- 1. Brief narrative describing the project and its impact on the ROW
- 2. Construction Plans
- 3. Drainage Report approved by HCFCD
- 4. HCFCD approval letter of the drainage report
- 5. Geotechnical Report approved by HCFCD
- 6. HCFCD approval letter of geotechnical report
- 7. Bridge Abutment and Pier Scour Report
- 8. Bridge Abutment and Pier Design

l,	, have met the aforementioned conditions for this
categorical permission and I	ave submitted the required deliverables.
Harris County Flood Control	District, Section 408 Coordinator Approval
	
USACE, Section 408 Coordin	tor Approval

^{*} Per USACE suggestion

Type of Project: Trail Projects

Conditions:

- Trail is only located between the top of bank and the HCFCD ROW line.
- Top of Bank is defined as last break in elevation of the channel prior to reaching natural ground of the surrounding area.
- No change in channel geometry
- Trail is locate at natural ground
- No amenities such as benches, landscaping or water fountains
- Follow HCFCD Policy Criteria and Procedures Manual (PCPM) with respect to maintenance access

- 1. Brief narrative describing the project and its impact on the ROW
- 2. Construction Plans

l,	, have met the aforementioned conditions for this
categorical permission and	have submitted the required deliverables.
Harris County Flood Contr	ol District, Section 408 Coordinator Approval
USACE, Section 408 Coord	inator Approval

United States	Corps of	Engineers (l	USACE) (Salveston	District (Categorical	Permission	for work	within
Harris County	following	USACE Eng	gineering	g Circular	No. 1165	-2-216			

Type of Project: Utilities Attached to Bridges

Conditions:

- Utility is within the hydraulic shadow of the existing bridge beam or deck
- Utility less than 8" in diameter

- 1. Brief narrative describing the project and its impact on the ROW
- 2. Construction Plans
- 3. Structural analysis signed and sealed by a Texas Professional Engineer (PE) stating additional loading does not impact the bridge

I,	, have met the aforementioned conditions for this
categorical permission and have submitted th	e required deliverables.
Harris County Flood Control District, Section 4	08 Coordinator Approval
USACE, Section 408 Coordinator Approval	

Type of Project: Overhead Utilities

Conditions:

- No construction between the two top of banks
- Top of Bank is defined as last break in elevation of the channel prior to reaching natural ground of the surrounding area
- No Structures within the channel ROW
- Minimum 16-ft vertical clearance from the highest natural ground within the channel ROW
- Follow HCFCD Policy Criteria and Procedures Manual (PCPM) with respect to maintenance access

- 1. Brief narrative describing the project and its impact on the ROW
- 2. Construction Plans

I,	, have met the aforementioned conditions for this
categorical permission and have submit	ted the required deliverables.
Harris County Flood Control District, Sec	ction 408 Coordinator Approval
LISACE Section 408 Coordinator Approx	

Type of Project: Trees Plantings

Conditions:

- Only located between top of bank (15-ft from min) and channel ROW (overbank)
- Top of Bank is defined as last break in elevation of the channel prior to reaching natural ground of the surrounding area
- Depth of 100-year water surface elevation less than one foot above average natural ground
- Velocities in the less than 1 foot/second in the overbank
- Follow HCFCD Policy Criteria and Procedures Manual (PCPM) with respect to maintenance access

- 1. Brief narrative describing the project and its impact on the ROW
- 2. Construction Plans with planting plan
- 3. Drainage memo or letter stating 100-year water surface elevation and velocity are within acceptable limits as stated above

l,	, have met the aforementioned conditions for this
categorical permission and have subm	itted the required deliverables.
Harris County Flood Control District, So	ection 408 Coordinator Approval
USACE, Section 408 Coordinator Appro	oval

Type of Project: Underground Utilities

Conditions:

Boring Method	Depth Below Channel Bottom	Deliverables for Geotech
	Surface Requirement	Required
Bore and Jack	Greater than 20-ft	1 & 2
Open excavation	Less than 10-ft	1 & 2
Auger Boring	Greater than 20-ft	1 & 2

- 1. Brief narrative describing the project and its impact on the ROW
- 2. Construction Plans
- 3. Geotechnical Report

l,	, have met the aforementioned conditions for	or this
	ibmitted the required deliverables.	
Harris County Flood Control Distri	t, Section 408 Coordinator Approval	
USACE, Section 408 Coordinator A	oproval	